Reading Papers Plan
Mr Sentamo
Supr

Secrt. II-27—40,006—27-10-52.

P. W. (195 3) Department.

Rt. SERIES.

G.O. No. 1264

Dated 19th August 1953.

Close
file
dy

FOR MYSORE STATE

[Despatch Abstract.]

Contracts - Central Road Fund works - South Kanara Division - Constructing a bridge at Mile 58/8 of Mangalore - Agumbe Road - Long-term contract - Approved.

C. No.

Sectt. II-74—40,006—4-1-52.

Department.

List of records put up.

Number.	Date.	Department.	Signature of Clerk putting up the paper.	Signature of Clerk removing the paper.

[P.T.O.

67634 HIGHWAYS DEPARTMENT.

From

Sri K.K.Nambiar,B.E.,M.I.E.(Ind.)
F.Inst.H.E.(Eng.)M.I.Mun.E.(Eng.)
M.Am.Soc.C.E.,M.R.San.I.,
Chief Engineer(Highways),
Chepauk,Madras-5.

To

The Secretary to Government,
Public Works Department,
Fort St.George,
Madras-9.

Letter No.40644-D2.53-1 dated 22.7.53.

Sir,

Sub: Contracts Highways Department - South Kanara Division - Constructing a bridge at M.52/8 of Mangalore Agumbe Road - contract period exceeding one year - approval requested.

DEPUTY SECRETARY TO GOVERNMENT
24 JUL 1953
PUBLIC WORKS DEPARTMENT

The work of constructing a bridge at mile 52/8 of Mangalore Agumbe Road was administratively sanctioned in G.O.Ms.2804-Public Works dated 26.7.49 for Rs.90,000/-. It was entrusted to Sri M.R.Viswanatham Contractor at 17.23% above estimate rates and the site was handed over to the contractor on 14.1.52. As per rate of progress entered in the agreement the work should be completed within 12 months.

But due to the following reasons the work could not be completed within the stipulated time (1) when the excavation started and the whole excavation was covered up and the work could be resumed only last February. The restriction in power supply due to the failure of monsoon also contributed to some more delay in getting the rods welded. Hence the Superintending Engineer(Highways) has reported that extension of time upto 31-10-53 is necessary.

According to paragraph 2 of G.O.Ms.200 Public Works dated 16.1.51 large works which cannot be executed in one year should be split up into convenient operational stages and if not, sanction of Government should be obtained. In this case the period of contract in the first instance was only 12 months. The Superintending Engineer has stated that the extension of time is being granted in anticipation of approval by Government.

I therefore request that sanction of Government may please be accorded to enter into long term contract and the action of the the Superintending Engineer in granting extension of time may also be ratified.

for CHIEF ENGINEER(HIGHWAYS)

ag.22/7

[C.No. 67634 Q/53]

P.W.D (Q-2)

Sub: Contracts - C.R.F. Works - S. Kanara Division - Constructing a bridge at M.52/8 of Mangalore - Agumbe Road - Long term contract - Approved.

Read: G.O.MS.No. 200 P.W.D dy 16.1.51
From the C.E.(H), Ref No. 40644 D2/53-1 dy 22.7.53.

G.O.Rt. No. 1264 dy 19-8-53

The Government approve the proposal of the C.E.(H) to enter into a long term contract with Sri M.R. Viswanatham in connection with the work of constructing a bridge at M.52/8 of Mangalore - Agumbe Road.

The action of the S.E.(H) in having extended the period of contract in respect of the work from 14.1.53 to 31.10.53 in anticipation of the sanction of the Government is ratified.

6/8/53
6.8.53.

6/8/53

18-8-53

Note:

Please see the reference from the C.E.(H) on p.1 cf. In the circumstances explained at 'x' on p.1 of the C.E's proposal to enter into long term contract may be approved and the action of the S.E. in

Copy at (V)
p.1 cf

19-8-53

p.1 cf

Precedent at (I)

p.1 cf

28/8/53

To the C.E.(H)
A.G. thro' Finance
Key marked duplicate
to Sri A. Balakrishnan,
A.G. Madras.
(2 Spare copies)

in anticipation of the Govt. sanction ratified.

Draft order overleaf is for approval.

Finance may see before issue.

6/8/53

6.8.53

6/8/53

P.W.D. No. Mz 67634 Q/53-1
6.8.53.

Fin (Exp C)

The draft order overleaf may be issued.

11.8.53

11/8/53

13/8/53

P.W.

ADDITIONAL DEPUTY SECRETARY TO GOVERNMENT
64244
7 - AUG 1953
FINANCE DEPARTMENT

Fin (Exp C)

Fin No. 64244/EC/53-1
13.8.53

P.W.D.(Q-2)

The draft order overleaf may now issue.

15/8/53

17.8.53

17/8

17/8/53

18.8.53

ADDL. ASST. SECRETARY TO GOVERNMENT
14 AUG 1953
PUBLIC WORKS DEPARTMENT

17.8.

74216